



WBR OFFICE OF COMMUNITY PLANNING AND DEVELOPMENT

EMAIL: permits@wbr council.org • Phone: (225) 336-2434

DUCT LEAKAGE VERIFICATION (Form OCPD #004dlv)

Project Address:	City/Zip:
Date of Testing:	Permit #:

HVAC Installing Company:	
Duct Tightness Testing Completed by:	Phone Number:
Certification #:	National Certifying Body:

- If all of the ductwork and air handler are in the conditioned space this test is not required.
- Total Duct Leakage is accomplished by the use of a Duct Leakage Tester alone and makes no representation to leakage to outdoors.
- Types of testing and Total Duct Leakage Test limits as described in IECC 2009 and adopted by the State of Louisiana.
 - **RIWO** Rough In With-Out air handler installed is ≤ 4 CFM per 100ft² CFA
 - **RIW** Rough In With air handler installed is ≤ 6 CFM per 100ft² CFA
 - **PCW** Post Construction With air handler installed is ≤ 12 CFM per 100ft² CFA

This certificate shall be submitted to the Office of Community Planning & Development for approval and a copy made available to the homeowner for their records.

System Name	CFA	Type of test performed	CFM per 100ft ² CFA	Pass/Fail

Signature

Name (Please print)

Date